

# Information Needs/Action Items

Last updated:

| Data/Item   | Party Responsible | Due Date / Status          | Date Received                   |
|---|-------------------|----------------------------|---------------------------------|
| <b>3<sup>rd</sup> Party Technical Reports Status</b>  |                   |                            |                                 |
| Phase 1 Environmental Site Assessment   | Applicant Team    | 4/20/2018                  | 4/20/2018                       |
| Geotechnical Report   | Applicant Team    | 4/20/2018                  | 4/20/2018                       |
| Obstruction Evaluation and Airspace Analysis  | Applicant Team    |                            | 4/16/2018                       |
| Radar Line of Sight   | Applicant Team    |                            | 4/16/2018                       |
| Civil Engineering - Utilities hookups and demands   | Applicant Team    | 4/30/2018                  |                                 |
| <b>Project Description Information Needs</b>  |                   |                            |                                 |
| <b>Arena Building Program and Design</b>  |                   |                            |                                 |
| Arena program: seating, square footage, ancillary uses inside building<br>[previously provided for NOP; to be updated and confirmed ]   | Applicant Team    | 4/23/2018                  | preliminary info provided       |
| Program for ancillary uses: team administrative offices, practice facility, sports medicine facility, parking lots/structures [previously provided for NOP, except data on parking; to be updated and confirmed ]                                     | Applicant Team    | 4/30/2018                  | preliminary info provided       |
| Massing, height, cladding, location of entrances; floor plans, cross-sections, elevations   | Applicant Team    | overdue - was due in May   |                                 |
| Staging areas for buses, staging areas for media trucks, number of parking spaces by location, vehicular access points, pedestrian paths, pickup/dropoff locations, land uses by parcels, loading   | Applicant Team    | under discussion / overdue |                                 |
| Photosimulations  | Applicant Team    | 8/24/2018                  |                                 |
| Season ticket holder location data (zip codes, etc.) for 2016/17 and 2017/18 (if available) plus any other data to help support assumptions about event trip origins; percentage of trips from each zip code; information about anticipated fan shift | Applicant Team    | outstanding                | partially provided on 5/18/2018 |
| Employee location data (zip codes, etc.) for 2016/17 and 2017/18 (if available) plus any other data to help support assumptions about event trip origins; percentage of trips from each zip code  | Applicant Team    | 4/27/2018                  | 5/18/2018                       |
| Typical timing/schedule of events   | Applicant Team    | 4/23/2018                  |                                 |
| Weekday NBA Games (start time 7:00pm or 7:30pm)   | Applicant Team    | 4/23/2018                  |                                 |
| Weekend NBA Games (start time Sat 7:00pm or 7:30pm, Sunday 12:30pm, 3:00pm, or 6:00pm)  | Applicant Team    | 4/23/2018                  |                                 |
| Concerts (7:00-11:00pm)   | Applicant Team    | 4/23/2018                  |                                 |
| Traveling shows (circus/ice shows) (11am, 2pm, 7pm)   | Applicant Team    | 4/23/2018                  |                                 |
| Civic events (graduations, etc.) (?)  | Applicant Team    | 4/23/2018                  |                                 |
| Convention/conference events (9am-5pm)  | Applicant Team    | 4/23/2018                  |                                 |
| <b>Arena Employment</b>   | Applicant Team    | 3/26/2018                  | 3/26/2018                       |
| Employment at Practice Facility and Sports Medicine Facility  | Applicant Team    | overdue - was due in March | 7/27/2018                       |
| <b>Arena Loading/Delivery/Service</b>   |                   |                            |                                 |
| Number of loading docks   | Applicant Team    | overdue - was due in May   |                                 |
| Access/circulation for delivery   | Applicant Team    | overdue - was due in May   |                                 |
| Freight truck staging and storage (before, during, after events)  | Applicant Team    | overdue - was due in May   |                                 |
| Determination on number of pedestrian bridge(s)   | Applicant Team    | under discussion / overdue |                                 |
| <b>Auto pick up/drop off locations</b>  |                   |                            |                                 |
| Taxi  | Applicant Team    | under discussion / overdue |                                 |
| TNC (Uber/Lyft)   | Applicant Team    | under discussion / overdue |                                 |
| <b>Parking Plan</b>   |                   |                            |                                 |

|   |                                |                                       |  |
|---|--------------------------------|---------------------------------------|--|
| Hollywood Park 2024 year - how much surface parking included?   | Applicant Team / Peter Puglese | still undetermined - was due in April |  |
| Employee and player parking (including event employees) (location, configuration, # spaces)   | Applicant Team                 | 5/11/2018                             |  |
| New parking structure (location, configuration, # spaces)   | Applicant Team                 | under discussion / overdue            |  |
| New surface parking lots (location, configuration, # spaces)  | Applicant Team                 | under discussion / overdue            |  |
| VIP parking (number of spaces, egress time, distance, etc.)   | Applicant Team                 | under discussion / overdue            |  |
| Shared parking (with nearby uses) or offsite parking  | Applicant Team                 | overdue - was due in April/May        |  |
| EV parking (location, number of spaces)   | Applicant Team                 | overdue - was due in May              |  |
| <b>Transit improvements/service enhancements</b>  | City and Applicant Team        | overdue - was due in April/May        |  |
| LA Metro LRT improvements/staging areas/service enhancements  | City and Applicant Team        | overdue - was due in April/May        |  |
| LA Metro and other transit bus service improvements/staging areas/service enhancements  | City and Applicant Team        | overdue - was due in April/May        |  |
| Existing bus stop relocations/redesign  | City and Applicant Team        | overdue - was due in April/May        |  |
| Charter bus drop off/pick up locations  | Applicant Team                 | under discussion / overdue            |  |
| Paratransit   | Applicant Team                 | under discussion / overdue            |  |
| <b>Bicycle plan (location of short-term and long-term parking)</b>  | Applicant Team                 | overdue - was due in May              |  |
| <b>Emergency vehicle access and plan</b>  | Applicant Team                 | overdue - was due in June             |  |
| <b>Signage Plan</b>   |                                |                                       |  |
| Type of signage (Digital Billboards, Digital Pylon or Kiosk Signs, backlit signage, traditional non-internally illuminated signage, etc.) | Applicant Team                 | overdue - was due in May              |  |
| Location in plan and configuration of each sign location  | Applicant Team                 | overdue - was due in May              |  |
| Dimensions of each sign   | Applicant Team                 | overdue - was due in May              |  |
| Height of each sign location  | Applicant Team                 | overdue - was due in May              |  |
| Orientation of the sign in relationship to the site plan (are the signs oriented a certain degree towards the street, for example?)       | Applicant Team                 | overdue - was due in May              |  |
| Relocation of On-site Billboards  | Applicant Team                 | overdue - was due in May              |  |
| <b>Lighting plan</b>  | Applicant Team                 | overdue - was due in May              |  |
| Location, height, configuration of each sign/billboard  | Applicant Team                 | overdue - was due in May              |  |
| Type of lighting (Klieg, laser projection, rooftop, kiosk, etc.)  | Applicant Team                 | overdue - was due in May              |  |
| Billboard orientation (toward street, angled toward traffic)  | Applicant Team                 | overdue - was due in May              |  |
| Parking lot lighting  | Applicant Team                 | overdue - was due in May              |  |
| Architectural site lighting and façade lighting   | Applicant Team                 | overdue - was due in May              |  |
| <b>Open Space Plan/Landscape Plan</b>   |                                |                                       |  |
| Landscape Plan depicting open space areas, landscape concept and public use/amenity areas.  | Applicant Team                 | overdue - was due in June             |  |
| The number and type of new street trees and onsite trees/landscaping.   | Applicant Team                 | overdue - was due in June             |  |
| Any public amenity improvements (widening of sidewalks, street furniture, decorate landscaping, etc.                                      | Applicant Team                 | overdue - was due in June             |  |
| Acreage or percentage of pervious vs impervious surfaces  | Applicant Team                 | overdue - was due in June             |  |

|   |                |           |           |
|---|----------------|-----------|-----------|
| Plaza plan, including outdoor programming, stages, amplification systems and design, etc.   | Applicant Team |           |           |
| <b>Utilities (water, wastewater, drainage, electricity, natural gas, telecommunications)</b>  | Applicant Team | 5/11/2018 |           |
| Arena utility features (e.g., location of hookups, on-site wastewater holding tanks, etc.)  | Applicant Team | 5/11/2018 |           |
| Transformer vault locations   | Applicant Team | 5/11/2018 |           |
| Number, type, location of backup generators   | Applicant Team |           |           |
| Offsite improvements  | Applicant Team | 5/11/2018 |           |
| <b>SCE improvements (particularly off-site, below grade work locations)</b>   | Applicant Team | 5/11/2018 |           |
| <b>Technology</b>   | Applicant Team | 5/11/2018 |           |
| Cell/radio towers, satellite dishes, other?   | Applicant Team | 5/11/2018 |           |
| Cell network improvements (Distributed Antenna System DAS)  | Applicant Team | 5/11/2018 |           |
| <b>Sustainability Features</b>  | Applicant Team | 7/27/2018 |           |
| Features to support LEED Gold/Platinum certification  | Applicant Team | 7/27/2018 |           |
| Rooftop or other on-site energy generation  | Applicant Team | 7/27/2018 |           |
| Demolition materials recycling (percentage goal, location of recycling facilities)  | Applicant Team | 5/25/2018 |           |
| <b>Wet Utilities</b>  | Applicant Team | 5/11/2018 |           |
| Wastewater generation   | Applicant Team | 5/11/2018 |           |
| Water demands of other similar projects (Current Water Use Rate for existing stadiums by Sq Ft or per seat)   | Applicant Team | 5/11/2018 |           |
| Water efficiency measures (to meet CalGreen)  | Applicant Team | 5/11/2018 |           |
| Expected use of recycled storm water in project   | Applicant Team | overdue   |           |
| Groundwater Level data (any)  | City           | overdue   | 7/27/2019 |
| Groundwater Quality data (any)  | City           | overdue   | 7/27/2018 |
| Current water consumption (existing use of project site)  | City           | overdue   |           |
| Expected irrigation area of project   | Applicant Team | overdue   |           |
| <b>Demolition and Construction</b>  | Applicant Team | 6/15/2018 |           |
| Demolition methods, duration, equipment-type  | Applicant Team | 6/15/2018 |           |
| <i>Quantity (cubic yards or tons) of debris generated (including hardscape, street asphalt removal)</i>   | Applicant Team | 6/15/2018 |           |
| <i>Number of haul trucks per day for debris removal</i>   | Applicant Team | 6/15/2018 |           |
| Excavation methods, duration, equipment-type  | Applicant Team | 6/15/2018 |           |
| <i>Quantity (cubic yards or tons) of excavated soil (including for foundations, subterranean uses). If appropriate, the quantity should include a % expansion/over-excavation factor.</i>   | Applicant Team | 6/15/2018 |           |
| <i>Maximum number of haul trucks per day for soil export</i>  | Applicant Team | 6/15/2018 |           |
| <i>Will there be imported soil? If so, provide quantity of import and maximum number of import haul trucks per day.</i>   | Applicant Team | 6/15/2018 |           |
| <i>Grading Plan and depth of excavation</i>   | Applicant Team |           |           |
| Area of new or replacement asphalt paving (for surface parking, re-paved streets, etc.) in acres or square feet.  | Applicant Team | 6/15/2018 |           |
| Concrete volumes (in cubic yards) for:  | Applicant Team | 6/15/2018 |           |
| <i>Continuous foundation pour (if the Project would include a mat foundation concrete pour lasting for more than 8 hours at one time). Also, indicate number of concrete trucks needed for this continuous pour.</i>  | Applicant Team | 6/15/2018 |           |
| <i>General concrete needed for construction of the Arena and supporting facilities. Also, indicate maximum number of daily concrete trucks for general concrete needs.</i>  | Applicant Team | 6/15/2018 |           |
| Arena construction phasing, equipment and duration (special noise generators (e.g., impact pile drivers)  | Applicant Team | 6/15/2018 |           |
| <i>If available, provide a Gantt chart showing overall construction schedule with major construction activities outlined (e.g., demolition, site prep, grading/excavation, foundations, building construction, finishing activities, on-site paving and re-paving of streets)</i> | Applicant Team | 6/15/2018 |           |
| <i>Maximum number of on-site construction workers for each of the major construction activities outlined</i>  | Applicant Team | 6/15/2018 |           |
| Construction traffic management plan, street/lane closures, etc.  | Applicant Team | 6/15/2018 |           |
| Ancillary development construction assumptions  | Applicant Team | 6/15/2018 |           |
| Days/hours of construction  | Applicant Team | 6/15/2018 |           |
| Demolition, soil export/import, and construction truck routes   | Applicant Team | 6/15/2018 |           |

|  |                     |                            |           |
|--|---------------------|----------------------------|-----------|
| <b>City water well relocation</b>  |                     |                            |           |
| Location and general description of well structure   | Applicant Team      | 5/4/2018                   | 7/27/2018 |
| New well structure design and equipment definition   | Applicant Team      | 5/4/2018                   | 7/27/2018 |
| Timing and construction information (equipment, duration)  | ???                 | 5/4/2018                   |           |
| Backup generator description   | Applicant Team      | 5/4/2018                   | 7/27/2018 |
| <b>Airspace Evaluation Information</b>   |                     |                            |           |
| Surveyed location and elevation for the Project Site, permanent structures, and temporary construction cranes  | Applicant Team      | 5/11/2018                  |           |
| Construction equipment data needs to include information on type of machinery, location, operating parameters, and elevation of tall cranes above the unfinished elevation of the permanent structures. This information needs to be made available as an electronic format (AutoCAD). | Applicant Team      | 5/11/2018                  |           |
| Existing and figure 14 CFR Part 77 surfaces on file and approved by the FAA for both LAX and Jack Northrop Field/Hawthorne Municipal (HHR) Airport. The most recent 14 CFR Part 77 surfaces for both airports need to be made available as an electronic format (AutoCAD).             | Applicant Team      | 5/11/2018                  |           |
| <b>DEIR Section Issues/Needs</b>   |                     |                            |           |
| <b>Cumulative</b>  |                     |                            |           |
| Cumulative Projects List   | Trifiletti          | overdue - was due in April |           |
| <b>Alternatives</b>  |                     |                            |           |
| List of potential alternative locations for IBEC project   | Applicant Team      | 5/3/2018                   |           |
| Develop initial list of potential alternatives   | ESA/F&P             | 9/7/2018                   |           |
| <b>Aesthetics</b>  |                     |                            |           |
| The areas of concern that the City has regarding light from the arena (residential, other sensitive receptors, aircraft?)  | City                | overdue - was due in April |           |
| Need to identify required views for photosimulations   | ESA/City            |                            |           |
| Need to coordinate meeting between design team and ESA/LDA to determine necessary inputs for lighting analysis   | ESA/Applicant Team  |                            |           |
| <b>Air Quality</b>   |                     |                            |           |
| Meeting with SCAQMD  | ESA/Trifiletti      | 8/7/2018                   |           |
| <b>Biological Resources</b>  |                     |                            |           |
| <b>Cultural Resources</b>  |                     |                            |           |
| Confirm status of AB52 consultation  | ESA/City            |                            |           |
| <b>Energy</b>  |                     |                            |           |
| <b>Greenhouse Gas Emissions</b>  |                     |                            |           |
| Confirm coordination of EIR analysis and AB900-type analysis   | ESA/Applicant Team  |                            |           |
| <b>Hazards and Hazardous Materials</b>   |                     |                            |           |
| ESA to peer review applicant submittal   | ESA                 | 8/10/2018                  |           |
| <b>Hydrology and Water Quality</b>   |                     |                            |           |
| ESA to peer review Well Design Report  | ESA                 | 8/10/2018                  |           |
| <b>Land Use and Planning</b>   |                     |                            |           |
| Need confirmation of the Notch   | Applicant Team      | 8/6/2018                   |           |
| <b>Noise and Vibration</b>   |                     |                            |           |
| <b>Population and Housing</b>  |                     |                            |           |
| City to confirm (with Mayor) on the extent to which housing affordability/gentrification issues are addressed in the EIR.  | City                | 5/4/2018                   |           |
| Determination of how to address the Notch  | City/Applicant Team | 8/6/2018                   |           |
| <b>Public Services</b>   |                     |                            |           |
| Appropriate personnel and contact information for Los Angeles Fire Dept., City of Inglewood Police Dept., and City of Inglewood Parks and Recreation Dept.   | City                | 5/2/2018                   |           |
| <b>Transportation</b>  |                     |                            |           |
| Applicant Team to confirm whether we use a 7:00 or 7:30 pm start time assumption for NBA games   | Applicant Team      | overdue                    |           |
| Lisa to confirm whether a formal comment was raised during scoping meeting regarding any intersections north of Florence.  | Trifiletti          | 5/1/2018                   | N/A       |

|  |                      |                                |  |
|--|----------------------|--------------------------------|--|
| Need for economic analysis upon which to base non-basketball attendance changes (net new)  | ESA/City             |                                |  |
| Applicant Team to confirm no future 2024 scenarios are being considered and team to develop written rationale as to why (in response to Gibson letter) | Applicant Team       | 5/18/2018                      |  |
| F&P to get back to team regarding limitations of microsimulations.   | Fehr & Peers         | 5/4/2018                       |  |
| F&P to provide recommendations regarding approach/thresholds for VMT analysis.   | Fehr & Peers/City    | 5/25/2018                      |  |
| Transit improvements in other jurisdictions (for example City of Gardena)  | Trifiletti           | overdue - was due in April     |  |
| NFL Stadium parking/traffic control plan and parking information   | Trifiletti           | overdue - was due in April/May |  |
| Forum traffic control plans for different sized events   | City (Peter Puglese) | overdue - was due in May       |  |
| <b>Utilities</b>   |                      |                                |  |
| Kick off Todd Associates when information is available   | ESA                  |                                |  |

7/30/2018

**Other Notes**

|  |
|--|
|  |
| Needs to be expanded to include the Notch  |
| Needs to be updated to include information from recent borings   |
|  |
|  |
|  |
|  |
|  |
| Anticipated in mid-August  |
| Preliminarily shown in late July; Diagrams anticipated in mid-August   |
| ESA/City to determine required views   |
| Existing ticket holder point of purchase has been provided; additional location shift data not required.                 |
|  |
|  |
| Clippers have stated 7:30 for regular evening start  |
| Need to confirm  |
| Confirm doors open at 7:00; headliner 9:00-11:00?  |
| Need to confirm  |
| Need to confirm  |
| Need to confirm  |
|  |
| Still need employment estimate for Sports Clinic, Retail, Community spaces. Should we use standard employment densities. |
| Design Meeting 2   |
| Anticipated in mid-August  |
|  |
| Anticipated in mid-August  |
|  |
|  |
| Prairie Avenue Bridge; Optional W. Century Bridge; need design/capacity of bridges; assume Century Bridge for EIR?       |
|  |
|  |
| In parking facility?   |
| In parking facility? What is "drop off" area on south side of arena?   |
|  |

Confirm 9,000 spaces, when not in use for Stadium

In VIP garage?

Preliminarily reviewed 7/26; Diagrams anticipated in mid-August

Preliminarily reviewed 7/26; Diagrams anticipated in mid-August

Ask F&P if this is necessary?

Hollywood Park, Casino parking, nearby retail, churchs, etc. How to confirm?

Anticipated in mid-August

April 24 with Metro was unhelpful; new meeting to be scheduled

Any improvements for Shuttle stops at LRT stations

Confirm no changes.

Anticipated in mid-August

In Parking garage; diagram anticipated in mid-August

Anticipated in mid-August

Is this happening, or are they just going away?

Dennis and Chris are reviewing draft reports

Commitment to LEED Gold?

being reviewed



Provided in Preliminary Well Design Report

Provided in Preliminary Well Design Report

Applicant or Barmishwar Rai in Public Works?

None

Check with Doug DiCarlo to see if information contained in the Airspace evaluation reports provided.

Check with Doug DiCarlo to see if information contained in the Airspace evaluation reports provided.

Check with Doug DiCarlo to see if information contained in the Airspace evaluation reports provided.

List needs to include amount of development anticipated in Hollywood Park in 2024. List still being refined as of 7/25/18

City to ask the Applicant team if they have a list they are willing to provide us; relates to Alternatives analysis

will provide to Applicant Team

Try to get meeting set week of 7/30

update meeting/coordinate on thresholds & methodology

Chris and Royce will have meeting with Mayor by 5/1

Mindy to give us a list of contacts

Applicant has indicated 7:30 start for standard weekday and weekend start times.

Already determined network for analysis.

Still needed?

Need to determine VMT threshold: (1) No net increase; (2) 15% below regional average (for comparable facilities); (3) report change in VMT but not describe significance

Transportation Management Plan for the Stadium is underway led by Bob Brooks; need confirmation of schedule

Peter to confirm whether this exists; it may not

New Information requested since the last version  
Text in RED are CRITICAL PATH ITEMS

# Information Needs

| <b>Data/Item</b>  | <b>Party Responsible</b> |
|---|--------------------------|
| <b>Survey to Clippers fans</b>  | Applicant Team           |
| <b>Develop Clippers attendee survey questions</b>   | Fehr & Peers             |
| <b>Number of events per year by attendance</b>  | Applicant Team           |
| — 43 home basketball games (plus up to 16 playoff games) [ <i>playoff game estimate to be refined</i> ]                                 | Applicant Team           |
| — Number and type of other events (concerts by size, civic events, traveling shows (e.g., circus, ice shows))                           | Applicant Team           |
| VIP Drop-off locations  | Applicant Team           |
| <b>Arena Employment</b>   | Applicant Team           |
| — Permanent Arena employees   | Applicant Team           |
| — Temporary/event-related employees (by size of event and arrival time)   | Applicant Team           |
| <b>Arena Loading/Delivery/Service</b>   | Applicant Team           |
| — Media van parking locations   | Applicant Team           |
| <b>Additional transportation input to support mode split/trip distribution assumptions and alternative mode analyses</b>                | Applicant Team           |
| Forum documentation -- MMRPs, conditions of approval, DBAs, etc.  | City (Mindy/Chris J)     |
| Location of new street trees as part of the Century Blvd Improvement Project  | Peter Puglese            |
| <b>List of entitlements, permits and other actions (draft and final)</b>  | City and Applicant Team  |
| <b>City's Statement of Project Objectives</b>   | City                     |
| <b>Applicant's Statement of Project Objectives</b>  | Applicant Team           |
| Lisa to outline the applicable objectives/goals from the GP, Redevelopment Plan, and ENA to help define the City's CEQA EIR objectives. | Trifiletti               |
| Lisa to send current thresholds being used by adjacent jurisdictions for reference.   | Trifiletti               |
| List of Inglewood CIP Projects  | City                     |
| Hollywood Park Specific Plan Draft EIR  | City / Gerard            |
| Hollywood Park Transportation Analysis Report   | City                     |
| Confirmation from the City that we are in receipt of all NOP Comment Letters  | City                     |
| Access to the project site to conduct site visit  | City                     |
| Talk about potential range of CEQA Alternatives   | City                     |

City (Peter) to provide Century improvements to ESA/Raju to ensure same assumptions are used.

City / Peter Puglese

Last updated: 7/25/2018

| Due Date / Status | Date Received | Other Notes                                      |
|-------------------|---------------|--|
| 4/27/2018         | 5/18/2018     | survey to be sent out on 5/22/18                 |
| 4/27/2018         | 4/27/2018     |  |
| 3/26/2018         | 3/26/2018     |  |
| 3/26/2018         | 3/26/2018     |  |
| 3/26/2018         | 3/26/2018     |  |
| 5/25/2018         | provided      |  |
| 3/26/2018         | 3/26/2018     |  |
| 3/26/2018         | 3/26/2018     | IBEC Events and Employment 3.26.2018 spreadsheet |
| 3/26/2018         | 3/26/2018     | IBEC Events and Employment 3.26.2018 spreadsheet |
| 5/11/2018         |               | Design Meeting 2                                 |
| 5/11/2018         | provided      |  |
| 5/18/2018         | provided      | determined using existing mode split data        |
| 5/4/2018          | provided      |  |
| 4/24/2018         | 5/7/2018      | Provided by Peter (4 files)                      |
| 6/1/2018          | provided      | City has started a list                          |
| 6/2/2018          | provided      |  |
| 6/3/2018          | provided      |  |
| 5/4/2018          |               |  |
| 5/4/2018          | 4/30/2018     |  |
| 5/11/2018         | 5/7/2018      | Provided by Peter                                |
| 4/20/2018         | 4/20/2018     |  |
| 4/20/2018         | 4/20/2018     |  |
| 4/23/2018         | 4/25/2018     |  |
| 4/23/2018         | 4/27/2018     | Site visit scheduled for May 10                  |
| 5/1/2018          | 4/30/2018     | Topic introduced to City                         |

|          |          |  |
|----------|----------|--|
| 5/4/2018 | 5/7/2018 | Century Phase 1 is being completed now; segment VanNess to Crenshaw is not finished, waiting on ATT; Doty to Inglewood will start in late June (one year of construction Phase 3); Peter to circulate the Century ultimate buildout plans; Peter provided 5 files - one signal plans, four lane striping; 5/21: Peter to provide sidewalk widths and plans |
|----------|----------|--|