

## Chris Holmquist

---

**From:** Berard, Ken <Ken.Berard@tetrattech.com>  
**Sent:** Wednesday, April 24, 2019 7:33 AM  
**To:** Chris Holmquist  
**Subject:** RE: Inglewood Water Well No. 8 - Next Steps

Chris,

Hope you have been doing well. I think that schedule looks very doable.

### **Ken Berard**

**Ken Berard, P.E.** Senior Project Manager  
Tetra Tech | United States Infrastructure  
Phone: 909.305.2939

---

**From:** Chris Holmquist <CHolmquist@wilsonmeany.com>  
**Sent:** Wednesday, April 17, 2019 10:10 AM  
**To:** Berard, Ken <Ken.Berard@tetrattech.com>  
**Subject:** Inglewood Water Well No. 8 - Next Steps

Hello Ken:

I would like to coordinate the below draft Inglewood Well No. 8 schedule with you to see if you have any comments. You provided us with the attached Preliminary Design Report dated July 2018.

Task Name	Duration	Start	Finish
<b>CITY OF INGLEWOOD WATER WELL DESIGN &amp; CONSTRUCTION</b>	<b>949 days</b>	<b>Tue 1/2/18</b>	<b>Sat 8/21/21</b>
Well Abandonment & New Well Plan Design	4 emons	Mon 6/3/19	Tue 10/1/19
Well Plans Review and Approval	3 emons	Tue 10/1/19	Mon 12/30/19
Division of Drinking Water Permit	3 emons	Mon 12/30/19	Sun 3/29/20
Bid & Contract Well Plans & Specs	3 emons	Sun 3/29/20	Sat 6/27/20
Construct New Well	12 emons	Sat 6/27/20	Tue 6/22/21
New Well Operation Starts	0 days	Tue 6/22/21	Tue 6/22/21
Abandon Old Well	2 emons	Tue 6/22/21	Sat 8/21/21

If this schedule looks reasonable we should be starting our design in June. Please let me know what you think about this.

Chris Holmquist  
Wilson Meany  
6701 Center Drive, Suite 950  
Los Angeles, CA 90045