CITY TO ADDRESS SCHOOL AREA SIGNS ON APPROACHES OUTSIDE OD PROJECT LIMIT

SW24-3 SHOULD BE INSTALLED BEFORE ASSEMBLY C. REMOVE THESE SIGNS FROM THIS LOCATION

INSTALL HERE ASSEMBLY C FOR SCHOOL AREA. INSTALL BETWEEN 400-500 FEET FROM SCHOOL PROPERTY LINE

HIGH VISIBILITY WHITE CROSSWALK (LADDER) IS RECOMMENDED HERE SINCE IT IS MIDBLOCK UNCONTROLLED CROSSWALK

REMOVE W11-2 AT THIS LOCATION AND INSTALL W73A(CA)

REMOVE W4-2 AT THIS LOCATION AND INSTALL W74 (CA) HERE - W4-2 IS NOT A CORRECT SIGN FOR THE CONDITION

INSTALL W11-2
INSTALL W16-7P
INSTALL 2 SETS BACK TO BACK
INSTALL W74(CA)

THIS ITEM NOT SHOWN UNDER CONSTRUCTION NOTES OF THIS SHEET.

Use Detail 31 for TWLTL

PRAIRIE AVENUE

KELSO ELEMENTARY SCHOOL

EX. R3-7
EX. R26S(CA)
SW24-3(CA)
R26(S)(CA)

SEE NOTES ABOUT LIMIT LINES IN SHEET 2

PRAIRIE AVENUE SEE SHEET 2

USE DETAIL 21

W11-2
W16-9P
R26(S)(CA)

REMOVE PEDESTRIAN CROSSING WARNING SIGN AT THIS LOCATION

W11-2 (x2)
R26(S)(CA)
OK Remove

INSTALL HERE ON A POST W11-2 AND W16-7P BENEATH IT INSTALL 2 SETS BACKTO BACK

INSTALL YIELD BAR (20-30) FEET FROM CROSSWALKS AND YIELD SIGN R1-5
REFER TO FIGURE 3B-17(CA) FOR EXAMPLES OF CROSSWALK ENHANCEMENTS AT UNCONTROLLED MULTILANE APPROACHES

R2-1
R26(S)(CA)

USE ITEM 19 (DETAIL 22)

MATCH LINE STA 21+00.00 SEE BELOW

PINCAY DRIVE

No Mid-Block PED Crossing

Is it Possible to make crosswalks 90° to Pincay

Determine if Middle Lane can be a shared approach should be RT/LT

KAREEM COURT

ITEM 1
ITEM 10

SHOW DISTANCES (TYP.)

Extend TWLTL to Kareem. Work (14) (15)

LT Pocket is being eliminated since LT is being closed

ITEM 18 FOR DETAIL 32 NOT SHOWN UNDER "CONSTRUCTION NOTES" OF THIS SHEET

SEE ABOVE MATCH LINE STA 21+00.00

USE ITEM 19 (DETAIL 22)

Remove Crosswalk

Is this a Crossing?

R26(S)(CA)
USE ITEM 19 (DETAIL 22)
USE DETAIL 22

MATCH LINE STA 30+00.00 SEE SHEET 4

CROSSWALK WIDTH SCALE IS OFF. PLEASE CORRECT.

STREET 0-1 SEE ON-SITE TS-4690

PINCAY DRIVE

No Pavement Markers along Pincay

WHITE LIMIT LINE AND /OR STOP BAR

LANE LINE

CHANNELIZING LINE

LANE DROP MARKINGS

Use Detail 28

ADD ITEM 18
ADD ITEM 19

CONSTRUCTION NOTES

NO.	DESCRIPTION OFF-SITE SIGNING AND STRIPING NOTES
1	INSTALL 12" WHITE STOP BAR MARKINGS
2	INSTALL PAVEMENT MARKING AS SHOWN
3	INSTALL TYPE IV RIGHT ARROW
4	INSTALL TYPE IV LEFT ARROW
5	INSTALL TYPE I ARROW (10 FT)
6	INSTALL 4" WHITE PER DETAIL 9 → Detail #11 based on Std
7	INSTALL DETAIL 28 ~~USE DETAIL 29~~
8	INSTALL 8" WHITE PER DETAIL 38 38A
9	INSTALL DETAIL 40
13	INSTALL 12" WHITE CROSSWALK STRIPING PER CA MUTCD & CALTRANS STD PLANS
14	INSTALL R3-7 SIGN
20	INSTALL 4" WHITE LANE (TYP. 50')
21	GRIND EXISTING THERMOPLASTIC OR COLD PLANE CONFLICTING STRIPING AND LEGENDS AS NEEDED. SLURRY SEAL ALL REMOVALS.
22	INSTALL 8" WHITE PER DETAIL ~~37B~~ 37
~~5~~	~~SIGNALIZED INTERSECTION~~

10 Missing
18 Missing
19 "

SIGN LEGEND

SIGN	DESCRIPTION
R3-7	RIGHT LANE MUST TURN RIGHT
R26(S)(CA)	NO STOPPING ANYTIME
R2-1	SPEED LIMIT SIGN
W4-2	LANE ENDS
W11-2	PEDESTRIAN
W16-9P	AHEAD
SW24-3(CA)	SCHOOL (SYMBOL) AHEAD
W74(CA)	THRU TRAFFIC MERGE LEFT

ADD PROPOSED SIGNS + Picture

N

scale 1" = 40' (40 0 40 80 feet)

CITY OF INGLEWOOD, CALIFORNIA
PUBLIC WORKS DEPARTMENT

TRAFFIC SIGNAL IMPROVEMENT PLANS
HOLLYWOOD PARK PROJECT
PINCAY DRIVE
FROM PRAIRIE DRIVE TO STA 30+00.00

PERMIT NUMBER: | PLAN SCALE: AS NOTED | SHEET NO. 03 OF 4 | PLAN NO. SS-XXXX

NS-SS-

PRELIMINARY PLANS NOT APPROVED FOR CONSTRUCTION

811 CALL 811 AT LEAST TWO DAYS BEFORE YOU DIG
Know what's below. Call before you dig.
UNDERGROUND SERVICE ALERT OF SOUTHERN CALIFORNIA

OWNER / DEVELOPER:
HOLLYWOOD PARK LAND CO., LLC
6100 CENTER DRIVE, SUITE 1020
LOS ANGELES, CA 90045
RE: HOLLYWOOD PARK, INGLEWOOD

DAVID EVANS AND ASSOCIATES INC.
145 S. SPRING STREET, SUITE 120
LOS ANGELES, CA 90012
Phone: 213.785.7887

PREPARED UNDER THE SUPERVISION OF:
KARL MALLICK, R.C.E. 42529 — 10/01/2019 DATE

REGISTERED PROFESSIONAL ENGINEER KARL MALLICK No. 42529 03/31/2020 CIVIL STATE OF CALIFORNIA

NO.	DATE	REVISION DESCRIPTION	REVISED BY	APPROVED BY	DATE

APPROVED BY: PUBLIC WORKS DIRECTOR
LOUIS A. ATWELL, R.C.E. 53062 DATE
SUBMITTED BY:
DAVID EVANS AND ASSOCIATES, INC.
CHECKED BY:
ATKINS NORTH AMERICA, INC.

10/01/2019

Drawing Name: M:\07119\Eng\07119-2016\07119-2016\Final Plots\Off-Site\Signing and Striping\03_070119-2016n1.dwg
Last Opened: Oct 01, 2019 - 11:04am by: Alma